

**TEST PROCEDURE
FOR
POWER DISTRIBUTION UNIT (PDU)**

Document Number: 5 53 20 0024

Version: 1.0


Date Published: 18/03/2026

**Prepared by
HBL Engineering Ltd, Hyderabad
(Formerly known as HBL Power Systems Ltd)**

This Document and its content are the property of HBL Engineering Ltd who alone reserves the right for distribution, use application and reproduction.

DOCUMENT DATA SHEET

Title of Document	File Name	Pages	Figures	Table
Test Procedure for PDU	Procedure for PDU.docx	10	---	06

Prepared by	Verified by	Approved by
		
P Jyothi	D Lovaraju	JVVS NV Prasad

Abstract

This document details Test Procedure for IPS PDU of KAVACH (IRATP)

DOCUMENT CONTROL SHEET

#	Name	Organization	Function	Level
1	Mr. JVVSNV Prasad	HBL	Engineering	Approve
2	Mr. D Lovaraju	HBL	Engineering	Verify
3	Mrs. P Jyothi	HBL	Engineering	Prepare

CHANGE HISTORY

#	Name of the Document	Date	Reason for changes	Version No.
1.	Test Procedure for PDU	18/03/2026	Initial document	1.0

TABLE OF CONTENTS

1 PURPOSE:..... 6

2 SCOPE:..... 6

3 RESPONSIBILITY AND AUTHORITY:..... 6

4 TOOLS & EQUIPMENT REQUIRED:..... 6

5 DOCUMENTS REQUIRED:..... 6

6 PROCEDURE..... 7

1. PURPOSE:

The purpose of this document is to give comprehensive guidelines and set of procedures to be adopted for carrying out the test procedure for IPS PDU.

2. SCOPE:

The instructions are prepared to cover all the activities involved in IPS PDU Test Procedure.

3. RESPONSIBILITY AND AUTHORITY:

The QC in charge shall be responsible for implementing and maintaining the test instructions.

4. TOOLS & EQUIPMENT REQUIRED:

- Multimeter
- 110 DC Source
- PDU (Station PDU, IPS PDU, FAT SETUP PDU, LAB MODEL PDU)

5. DOCUMENTS REQUIRED:

BOM	:	6000062651_BOM_IPSIP SOURCE_POWER_DISTRIBUTION_MODULE 6000051059_MLBOM_TCAS_POWER_DISTRIBUTION_MODULE 6000064453_HARNS_ASSY_KAVACH_FATSETUP_PDU_516490709 6000064489_KAVACH_LAB_MODEL_POWER_DISTRIBUTION_UNIT
Harness	:	6000062977 HARNS_ASSY_IP_SOURCE_IPS_PDU_516490671 6000051277_HARNS_ASSY_PWR_DISTRIBUTUT_UNIT_516490451 6000064453_HARNS_ASSY_KAVACH_FATSETUP_PDU_516490709 6000064488_HARNS_ASSY_LAB_MODEL_PDU_516490720

6. PROCEDURE

6.1 IPS PDU

- 6.2.1** Give the input 110VDC to the IPS PDU at MCB 1 terminals from 110VDC Source.
- 6.2.2** Measure the 110VDC at the output of MCB 1 by switching the MCB 1 to ON Position.
- 6.2.3** Now switch ON the MCB 2 and check that 110VDC is available at RTU 1 Terminal Blocks with the help of Multimeter.
- 6.2.4** Similarly check the voltages at RTU 2, STN PDU 1 & STN PDU 2, RIU 1 & RIU 2 Terminal Blocks by switching ON the MCB 3, MCB 4, MCB 5, MCB 6, MCB 7 respectively.

6.2 Station PDU

- 6.3.1** Take two 110 VDC Source and give input 110VDC from Source 1 to MCB 1 and Source 2 to MCB 2.
- 6.3.2** Check the 110VDC at the outputs of MCB 1 & MCB 2 by switching ON the MCBs and Sources with the help of Multimeter.
- 6.3.3** Now, Switch ON only MCB 1 and check the respective voltages as per table with the help of Multimeter.

When MCB 1 is ON		
MCB	Output TBs	Expected Voltage
MCB 3	N/W Rack 1 Terminal Blocks	110 VDC
MCB 5	DC-DC Conv 1 Terminal Blocks	110 VDC
MCB 7	RIU 1 Terminal Blocks	110 VDC
MCB 9	DPS 1 Terminal Blocks	110 VDC

- 6.3.4** Now, Switch ON only MCB 2 and check the respective voltages as per table with the help of Multimeter.

When MCB 2 is ON		
MCB	Output TBs	Expected Voltage
MCB 4	N/W Rack 2 Terminal Blocks	110 VDC
MCB 6	DC-DC Conv 2 Terminal Blocks	110 VDC
MCB 8	RIU 2 Terminal Blocks	110 VDC
MCB 10	DPS 2 Terminal Blocks	110 VDC

6.3 FAT SETUP PDU

6.4.1 Take two 110 VDC Source and give input 110VDC from Source 1 to MCB 1 and Source 2 to MCB 2.

6.4.2 Check the 110VDC at the outputs of MCB 1 & MCB 2 by switching ON the MCBs and Sources with the help of Multimeter.

6.4.3 Now, Switch ON only MCB 1 and check the respective voltages as per table with the help of Multimeter.

When MCB 1 is ON		
MCB	Output TBs	Expected Voltage
MCB 3	RTU 1 Terminal Blocks	110 VDC
MCB 5	LTCAS 1 Terminal Blocks	110 VDC
MCB 7	DPS 1 Terminal Blocks	110 VDC

6.4.4 Now, Switch ON only MCB 2 and check the respective voltages as per table with the help of Multimeter.

When MCB 2 is ON		
MCB	Output TBs	Expected Voltage
MCB 4	RTU 2 Terminal Blocks	110 VDC
MCB 6	LTCAS 2 Terminal Blocks	110 VDC
MCB 8	DPS 2 Terminal Blocks	110 VDC

6.4 LAB MODEL PDU

6.4.1 Take two 110 VDC Source and give input 110VDC from Source 1 to MCB 1 and Source 2 to MCB 2.

6.4.2 Check the 110VDC at the outputs of MCB 1 & MCB 2 by switching ON the MCBs and Sources with the help of Multimeter.

6.4.3 Now, Switch ON only MCB 1 and check the respective voltages as per table with the help of Multimeter.

When MCB 1 is ON		
MCB	Output TBs	Expected Voltage
MCB 3	RTU 1 Terminal Blocks	110 VDC
MCB 5	LTCAS EMI-FILTER Terminal Blocks	110 VDC
MCB 7	LTCAS CAB I/P Terminal Blocks	110 VDC
MCB 9	DPS 2 Terminal Blocks	110 VDC

6.4.4 Now, Switch ON only MCB 2 and check the respective voltages as per table with

the help of Multimeter.

When MCB 2 is ON		
MCB	Output TBs	Expected Voltage
MCB 4	RTU 2 Terminal Blocks	110 VDC
MCB 6	LTCAS RIB Terminal Blocks	110 VDC
MCB 8	DPS 1 Terminal Blocks	110 VDC